

Sound Insulation Testing

Site Status Checklist

Please ensure the below checklist is complete prior to booking testing. Failure to comply will result in deviations of the test or an abortive visit. In the event of an abortive visit full payment will be incurred in line with the terms of contract. Please refer to clarifications, exclusions and restrictions for more information.

General

- 13amp 50Hz 240V mains AC power supply to the property and all test areas.
- No construction related works to be carried out for the duration of the testing period.
- Uninterrupted access to the units being tested is required.
- Access is required to adjacent test elements.
- Background noise MUST be kept to a minimum as erroneous noise will invalidate the test.

Test requirements

- All windows, internal and external doors must be installed, glazed and closed.
- All trickle vents or other ventilation systems should be installed and closed.
- All walls, floors and ceilings must be complete.
- All skirting boards, electrical sockets, light fittings and switches must be fitted.
- The test areas should be unoccupied, unfurnished and MUST be free of construction material and debris.
- In order to test separating floors for impact transmissions, there should be no floor coverings installed.
- Fire detection systems must not be on test during the testing period (sounders silenced).
- Site operatives and any adjoining properties and residents should be notified in advance of testing.

Any alterations of the approved plans provided to us at quotation and resultant required changes of the test regime may result in invalid testing and therefore an abortive visit may be incurred. Any required amendments to test schedules are chargeable at £100+VAT per hour.